

NRG – 75DFF BAL29 NRG – 75CRF

INSTALLATION CHECK LIST FOR NRG CODEMARK™ CERTIFICATION

INSTALLER:

Name: Company :

Address:

Phone: Email :

License No:

NRG GREENBOARD: NRG-75DFF **BAL29 NRG-75CRF CHECKLIST:**

- Installation has been completed in accordance with NRG Bush-fire Attack Level, Installation Guide.
(see www.nrggreenboard.com.au) "Installation Downloads" **NRG-75DFF** or **NRG-75CRF**.
- Both Builder and Installer :
 - are conversant with the **NRG-75 BAL29**, detailed sequence of installation/s.
 - have ready access to all relevant technical information related to **NRG-75 BAL29** Installation.
- NRG Greenboard™ is fixed in Accordance with: **(1.)** Fastener spacing's (table B, page 6) NRG Technical Manual, and **(2.)(NRG-75CRF only)** NRG Eps Batten / Cavity Release Table 1.0 on NRG website, "Products."
- Glue both horizontal and vertical. Greenboard™ sheet edges to each adjoining sheet using an approved construction glue or expanda foam
- Allow 3mm gap between Greenboard™ edge and openings for bead and sealing procedure (refer table 17.1.16, page 9) NRG Technical Manual. * **NOTE: ONLY FIREBAN 1 POLYURETHANE SEALANT TO BE USED.**
- Expansion Joints are installed where NRG Greenboard™ meets other substrates, and joint sealed as above*.
- Expansion Joints are installed horizontally maximum of 3 metre spacing and vertically maximum of 8 metre spacing (as per detail, DWR09 and DWR10 of NRG Specification Manual, Edition 6.)

I the Installer, have checked the checklist and have installed the NRG Greenboard™ Wall Cladding in accordance to **NRG Greenboard™ Bushfire attack Level (BAL29) Specifications.**

Installer Signature.....

Date.....

p. 07 3382 7742 f. 07 3382 7741
e. sales@nrggreenboard.com
w. www.nrggreenboard.com