

NRG – CR CAVITY RELEASE

**INSTALLATION CHECK LIST FOR
NRG CODEMARK™ CERTIFICATION**

INSTALLER:

Name: Company:

Address:.....

Phone:..... Email :

License No:

NRG GREENBOARD: NRG-CR CAVITY RELEASE INSTALLATION CHECKLIST.

- Installation has been completed in accordance with **NRG-CR Cavity Release Installation Guide**.
(see www.nrggreenboard.com.au) “Installation Downloads” **NRG-CR Cavity Release**.
- Both Builder and Installer:
 - are conversant with the **NRG-CR Cavity Release** detailed sequence of installation.
 - have ready access to all relevant technical information related to **NRG-CR Installation**.
- NRG Greenboard™ and NRG Eps Batten System, is fixed in Accordance with: **(1.)** Fastener spacing’s (table B, page 6). NRG Technical Manual, and **(2.) NRG Eps Batten / Cavity Release Table 1.0. @ NRG website**.
- Glue both horizontal and vertical. Greenboard™ sheet edges to each adjoining sheet using an approved construction glue or expander foam.
- Allow 3mm gap between Greenboard™ edge and openings for bead and sealing procedure (refer table 17.1.16, page 9) NRG Technical Manual (Version 6, May 2010).
- Expansion Joints are installed where NRG Greenboard™ meets other substrates
- Expansion Joints are installed horizontally maximum of 3 metre spacing and vertically maximum of 8 metre spacing (as per detail, DWR09 and DWR10 of NRG Specification Manual, Edition 6.)

I the Installer have checked the checklist and have installed the NRG Greenboard™ Wall Cladding in accordance to **NRG Greenboard™ Cavity Release Specifications**.

Installer Signature.....

Date.....

p. 07 3382 7742 f. 07 3382 7741
e. sales@nrggreenboard.com
w. www.nrggreenboard.com